

Water Main Test and Tie-in Request

Date _____ Project Location _____ Surrey Project # _____
To: Land Development Inspector _____ # _____
From: Engineer of Record _____ Inspector _____ # _____

To be completed by Tester:

Date Tested _____

The water main constructed under this project has been tested by _____, complete with a full flush and 2 hour pressure test. Results are as follows:

Utility type/material: _____	Allowable loss: (if applicable) _____
Pipe size: _____	Actual loss: _____
Location: _____	Pressure loss: _____
Section tested: _____ meters	Starting psi: _____
Test pressure: _____ psi	Ending psi: _____
Duration of test: _____ (2 hrs)	

Line passed? Yes ___ No ___

Name _____ Contact # _____ Email _____
Address _____

Tester's Name _____

Tester's Signature _____

To be completed by Consultant:

I confirm that the vertical and horizontal alignment of the water main constructed under this project is aligned with the existing water main to be tied into. Also, I confirm that the terminus has been constructed to be within 1.5m horizontally from the proposed tie-in location. Finally, I confirm that the zone between the terminus of the constructed main and location of the proposed tie-in has been excavated and that there are no conflicting utilities or other obstructions that would impede the tie-in process.

Name _____ Contact # _____ Email _____
Address _____

Signature _____